

Public Works – Capital Project Underway

PROJECT TITLE: Sweetwater Branch Restoration – Phase I

Project Description: This project includes construction of three (3) regional stormwater management facilities, a trash trap, grade control structures, and restoration of a severe stream bank erosion site.

The project to construct a stormwater pond and repair a severe erosion site at the 1200 block of SE 2nd Avenue was let in June of 2007. Only one bid was received and it exceeded the budgeted amount by a considerable amount. The bid was therefore rejected. The scope of the project is altered to put water work in one contract and the road work in a second contract.

The Rosewood Trash Trap concept has been redesigned based on a City of Orlando model. The design phase of the grade control structures will be complete with the Paynes Prairie Sheetflow Restoration Project in early 2009.



- Size: TBD
- Total Project Funding: \$1,219,547
- Funding Source: Stormwater Management Utility Fees
- Planning Phase: Ongoing
- Pre & Landscape Design: Ongoing
- Building Design: Not Applicable
- Initial Design Contract: Jones, Edmunds and Associates, Inc.
- Current Design Contract: Johnson, Mirmiran & Thompson Inc.
- Construction Contractor: TBD
- Initial Construction Contract: TBD
- Current Construction Contract : TBD

Design Complete:	95%
Original Construction Completion:	0%
Construction Complete to Date:	0%
Current Construction Completion:	0%
Estimated Completion Date:	December 2010

Contact Information: Stewart Pearson, P.E. (352) 334-5070. Updated 3-26-08

Example of a trash trap similar to the one that will be built on Rosewood Creek.

Public Works – Capital Project Underway