

## Public Works - Capital Project Underway

### **PROJECT TITLE: Westbrook Neighborhood Drainage Improvement**

Project Description: Construction of a stormwater sewer system in the 200 block of NW 22<sup>nd</sup> Drive to reduce neighborhood flooding and direct flows to an existing drainage ravine through an energy-dissipating facility.



- Size: This is the first phase of a drainage improvement project intended to provide a controlled drainage outfall system for over 15 acres of an older residential neighborhood. Utility easements need to be acquired. Subsequent phases will expand the service area by 11 acres.
- Total Project Funding: \$100,000
- Funding Source: Stormwater Management Utility Capital Funds
- Planning Phase: Completed
- Pre & Landscape Design: N/A
- Building Design: N/A
- Initial Design Contract: Causseaux & Ellington, Inc. - \$12,200
- Current Design Contract: Causseaux & Ellington, Inc. \$16,950 (Final design pending land rights acquisitions)
- Construction Contractor: Decision to bid or construct in-house pending
- Initial Construction Contract: N/A
- Current Construction Contract: N/A

<b>Design Complete:</b>	<b>December 2006 (50%)</b>
<b>Original Construction Completion:</b>	<b>June 2009</b>
<b>Construction Complete to Date:</b>	<b>0%</b>
<b>Current Construction Completion:</b>	<b>0%</b>
<b>Estimated Completion Date:</b>	<b>TBD – Neighborhood consensus and easement acquisitions issues remain to be resolved</b>

Contact Information: Emery Swearingen, P.E. (352) 334-5070. Updated: 08-27-2008